



Oxford Community Schools

Tim Throne, Superintendent

Sam Barna, Assistant Superintendent

Tony Sarkins, Facilities Director



Becky Timberlake, Sr. PM

Karen Middleton, Project Manager

Mark Goetz, Superintendent

Mariah Wheatly, Project Coordinator

Noah Green, Intern

2017 Bond Improvements, Series 2, Weekly Update July 03, 2020

Lakeville Elementary

- Exterior lighting improvements ongoing

Daniel Axford Elementary

- Lawn restoration initiated
- Milling of top course scheduled for next week
- Paving, Parking Lot Striping and Signs by Mid-July

Clear Lake Elementary

- Paving, Parking Lot Striping and Signs scheduled for next week
- Exterior lighting has been installed
- Playground equipment has been installed

Oxford Elementary

- Playground equipment installed, mulch installation next week
- Fire Alarm inspected and passed by State Fire Marshal
- Exterior wall lighting installed, Parking Lot Pole Lights by mid-July
- Topcoat for the asphalt scheduled for next week

Oxford Middle School

- Fire alarm upgrade ongoing
- Demo old domestic water boiler system complete
- HVAC air handler and chiller prep underway
- Roof preparation for new Air Handler
- Prep for new boiler system next week

Oxford High School

- Pool to be filled by end of week.
- Pool heater to deliver early next week
- Prep for new Natatorium Dehumidification ongoing
- Blinds 75% installed
- Flooring installation ongoing
- Installation for blinds ongoing

Transportation Building

- In-wall Plumbing for new restrooms 25% complete
- Electrical upgrades ongoing
- Duct work installation underway
- Door Frames set
- Masonry repairs complete
- Firestopping initiated



7/1/2020



Oxford High School

7/2/2020



6/30/2020

Oxford High School

7/1/2020



Clear Lake Elementary

7/1/2020