



Oxford Community Schools

Tim Throne, Superintendent

Sam Barna, Assistant Superintendent

Tony Sarkins, Facilities Director



Becky Timberlake, Sr. PM

Karen Middleton, Project Manager

Mark Goetz, Superintendent

Mariah Wheatly, Project Coordinator

Noah Green, Intern

2017 Bond Improvements, Series 2, Weekly Update August 14, 2020

Oxford Middle School

- Factory-Rep Start-up for the Chiller 8/17/2020
- Fire Alarm Testing with State Fire Marshal 8/14/2020
- Final Electrical, Mechanical and Plumbing Inspections complete
- Trades De-Mobilize from the site next week

Oxford High School

- Pool deck protection has been removed; deck has been cleaned
- Pool Dehumidification Unit final installation completing this week; Factory-Rep start-up 8/19/2020
- Installation of Air Conditioner for Server Room ongoing. Work expected to be completed by start of school

Transportation Building

- Resilient Tile, Carpeting and Walk-Off Mat installed
- Countertops and shelves for Millwork installed
- Final Door Hardware installed
- Appliances have been installed
- Furniture being installed
- Final Mechanical, Electrical and Plumbing inspections
- New roof over service bay next week



Transportation Building Upgrades





Transportation Building Upgrades

